**BRUHATH BANGALORE MAHANAGARA PALIKE**

**REVISED PROFORMA FOR SANCTION OF EXTENSION OF TIME OF PROPOSALS IN CASE OF CONTRACT**

| | | |
|---|---|---|
| 1 | Name of the work | Construction of Bridge over Storm Water Drain at 12th Main Road, Muthyala Nagar in JP Park Ward No.17 |
| 2 | Estimate Cost of the work. | Rs.19.99 lakhs |
| 3 | Cost of work at tender Estimated Rates | Rs.19.99 lakhs |
| 4 | Cost of work at rates as per agreement | Rs.20.84 lakhs |
| 5 | Name of the Contractor | Sri J C Prakash |
| 6 | Authority accepting the tender | The Commissioner |
| 7 | Date of mark out | - |
| 8 | Date of signing the agreement | 20/02/2014 |
| 9 | Date of completion as per agreement | 19/06/2014 |
| 10 | Actual progress secured | about 100% of the work |
| 11 | Reasons for delay in progress with specific reasons under the following &% age | Due to Delay of the Rainy season |
| 12 | Due to natural calamites | - |
| 13 | When did the contractor apply for extension and to what period whether to be. Application if received within the time prescribed. | |
| 14 | Extension already a granted and period and authority therefore. | - |
| 15 | Whether extension of time admissible as per condition situated in the agreement bond if so specify | Yes |
| 16 | The clause of the agreement under which admissible | Clause 26 of CC |
| 17 | The period up to which admissible | - |
| 18 | The period up to which admissible whether there is any loss to project due to grant of extension if so supervision. | No |
| a | By way if supervision | - |
| b | By way to | - |
| c | By way of other way | - |
| 19 | Extension of time recommended with reasons for recommendation with penalty | Up to 31/07/2015 Without Penalty |
| 20 | General Remarks if or recommending authority | Time Extention Recommended without penalty |

ಮುಖ್ಯ ಅಧಿಯುತರು
ರಾಜರಾಜೇಶ್ವರಿ ನಗರ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner